



Old Road - Phase Three 
Duration: Approx 3 Weeks

TM

Two-Way Traffic Lights - Manual Control 7AM - 8PM.
 Access from NOC managed by traffic management operative

Churchill Drive

Access only for duration of works. Two-way access for emergency vehicles while on blue lights

Lime Walk

Access only for duration of works

Works

- Removal of existing footpath surface (east of Lime Walk)
- Complete road crossing from phase one and two, install 165m of ducting for loops
- Install new drainage gully B1, B3 and B4
- Install tactile paving and NAL Sockets at pedestrian crossing
- Install kerbs to new alignment
- Install new signage
- Install new footway surface

KEY

-  Old Road Works Area
-  NOC Works Area
-  Lime Walk - Access Only
-  Cone
-  Traffic Signal Head

Drawing Title:
 Junction 7 - Churchill Drive Phasing Plans
 Old Road Phase 3

Drawing Number: OldRd_Phase 3
Scale: NTS
Drawn By: J.Cox
Date: 24/08/17

Revision:
 RevA

*Drawings are subject to change